

CL/NEPO WEEKLY REPORT - PERIOD ENDING 20 SEPTEMBER 1983

I. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/BDCI:

NO TASKS. (U)

II. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED DURING THE PRECEDING WEEK:

NEW BUILDING

A. TRAFFIC ADVISORY COMMITTEE. THE SECOND MEETING OF THE CIA TRAFFIC ADVISORY COMMITTEE WAS HELD ON 15 SEPTEMBER AT THE MCLEAN COMMUNITY CENTER. THE ROAD DESIGN CONSULTANT MADE A DETAILED PRESENTATION OF THE PLANNED APPROACH TO ROAD ANALYSIS. THE PRESENTATION WAS WELL RECEIVED; ALTHOUGH THERE WAS SOME CITIZEN CONCERN REGARDING THE PROJECT SCHEDULE WHICH NOW CALLS FOR A DESIGN REPORT IN FEBRUARY 1984 VICE JANUARY.

B. A-E DESIGN REVIEW. THE FORMAL REVIEW OF THE PRELIMINARY BUILDING DESIGN IS NEARING COMPLETION. GENERAL SERVICES ADMINISTRATION SPECIALISTS REVIEWING THE DESIGN INDICATE THAT MAJOR PORTIONS OF THE WORK ARE AHEAD OF SCHEDULE.

C. SYSTEMS ACQUISITION. REPRESENTATIVES FROM THE OFFICES OF DATA PROCESSING, COMMUNICATIONS, AND SECURITY HAVE STARTED WORK ON A COORDINATED MANAGEMENT PLAN FOR ACQUISITION AND INSTALLATION OF THEIR MAJOR SYSTEMS BEING FUNDED FROM THE NEW BUILDING SUPPORT PACKAGE. COMPLETION OF THE FIRST DRAFT IS SCHEDULED FOR MID-OCTOBER. (U)

III. SIGNIFICANT EVENTS ANTICIPATED DURING THE COMING WEEK:

None (U)

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, CL

DISTRIBUTION:

1 - D/L
1 - C/P&PS/CL